Project: Interoperability Montana Phase 1

Project Summary as of:

March 31, 2008

Summary

The Interoperability Montana Project is a comprehensive public safety communications initiative that will involve integrated digital voice and mobile data

Phone #

email

Project sponsor

PSSB (Chris Christensen)

444-7370

cchristensen@mt.gov

project manager

Scott Bradford

444-2782

sbradford@mt.gov

Primary vendor

Northrop Grumman, Motorola, Hai

Schedule

original current amount completion completion delay 09/30/10 09/30/10 N/A

Budget

original plan to date	est. @ completion P.M. IV&V conti	ingency Other G	Grand Total
\$ 24,300,000	\$ 2,700,000	1,000,000	\$ 28,000,000

source of funding	fiscal '08		fiscal '09	fiscal '10	fiscal '11	total	ac	tuals to date
Federal Grant Money Specific to Project	\$ 5,000,000	\$	9,800,000	\$ 3,500,000	\$ 5,000,000	\$ 23,300,000	\$	18,300,000
Federal Funds not Specific to Project		Γ						
State Special Project Funding	\$ 5,000,000	\$	3,500,000	\$ 5,000,000	\$ 5,000,000	\$ 18,500,000	\$	3,500,000
State General Fund	 •		242	\$ 750,000	\$ 1,000,000	\$ 1,750,000	\$	-
Agency base budget	\$ 489,413	\$	489,413	\$ 500,000	\$ 500,000	\$ 1,978,826	\$	978,826
Fees								
Other								
total	\$ 10,489,413	\$	13,789,413	\$ 9,750,000	\$ 11,500,000	\$ 45,528,826	\$	22,778,826

Scope: Business Objectives

description

- 1 Improve Public Safety Communication infrastructure site in accordance with the IM established priority list.
- 2 Expand digital microwave to key areas in compliance with the IM Project Network Plan.
- 3 Populate key sites with trunking infrastructure building off the existing Northern Tier and Lewis and Clark County systems.
- 4 Establish second Master Site Controller in Eastern Montana.
- 5 Develop infrastructure, digital microwave and radio communications in the Billings region in response to the TICP exercise report.

Scope: Changes (cumulative since beginning of project) project impact

	description	date ok'd	schedule impact	budget impact
1	Priority List Changes	10/7/2007	Modified site priorities	Reduced Sites to be addressed
2	Priority List Changes	12/8/2007	Modified the number of sites	Reduced sites to be addressed
3	Funding Directive Change by IMPD	3/18/2008	site priorities - moved schedules	Switched site priorities
4				
5				

KISKS (current to		arrent top 3 risks)		project impact				
		description	schedule	severity (H,M,L)	budget	probability		
1 desc	cription: Fu	nding/Budget Reconciliation	High	High	High	High		
mitig	gation strategy:	Continuous fund for long range su	istainability is critical.	Expenditures on Federal \$	must be accounted	d for accurately. I		
2 desc	cription: Fr	equency Acquisition	High	High	Medium	Medium		
mitig	gation strategy:	The IM Frequency Subcommittee	is following IM Plan -	utilizing internal and contrac	ted services to ge	t adequate freque		
3 desc	cription: Sit	e Access/Procurement	High	High	Low	High		
mitig	gation strategy:	Approvals for sites missed constru	uction season. Acces	s to sites is now limited. Pro	ocurement for site	development and		
