

Network Expansion Project
Site Implementation Plan

City	Site	Duration	Bresnan Completion Date	ITSD Installation Date	ITSD Installation Time	ITSD Installation Team	Comments
	Helena	1 day?					
Helena	Fort Harrison	1 day?	10/27/2008	12/9/2008		Group	Cutover at 70Mb
Helena	Helena COT-U of M	1 day?					Waiting for Equipment
Boulder	Jefferson County Courthouse - T1	1 day	12/1/2008	12/4/2008	1700	Group	Cutover is complete. Will move video during switch upgrade.
Boulder	Mt. Development Center & Riverside Youth Correctional Facility	1 day	12/1/2008	12/4/2008	1200	Group	Cutover is complete. Need to resolve issue with Video Tagging
Townsend	Broadwater County Courthouse -T1	1 day	12/19/2008		1200	Group	Problems with Bresnan Router Resolved. 2nd T-1 on order.
White Sulphur Springs	Meagher County Courthouse -T1	1 day	11/26/2008	12/9/2008	1200	Group	Cutover
Helena	DEQ 2001 11th Ave						Cutover
Helena	Federal Reserve Building #1						Cutover
Helena	Federal Reserve Building #2		12/11/2008				Temporary Circuit Installed
Helena	City County Building		12/15/2008	12/21/2008			Ready for Cutover
Helena	Old Federal Building		11/23/2008	11/23/2008			Cutover
Helena	State Fund		12/15/2008	12/21/2008			Ready for Cutover
Helena	Job Service		12/11/2008	12/11/2008			Cutover
Helena	Hustad Center		11/21/2008	12/4/2008			Cutover
Helena	Donovan Building						Construction delay
	Great Falls						
Great Falls	Cascade County Courthouse	0.5 days	12/10/2008				Bresnan Equipment Installed
Great Falls	MDT	0.5 days	12/12/2008				Bresnan Equipment Installed
Great Falls	Probation and Parole Office	0.5 days	12/11/2008				

Network Expansion Project
Site Implementation Plan

Great Falls	School for Deaf & Blind	0.5 days	12/11/2008				Bresnan Equipment Installed
Great Falls	MSU COT	0.5 days				USYS	
Choteau	Teton County Courthouse - T1	0.5 days					
	Cut Bank						
Cut Bank	Glacier County Courthouse	0.5 days					
Shelby	Toole County Courthouse	0.5 days					
Shelby	Crossroads Corrections Center	0.5 days					
Conrad	Pondera County Courthouse	0.5 days					
	Fort Benton						
Fort Benton	Chouteau County Courthouse	0.5 days					
	Havre						
Chester	Liberty County Courthouse - T1	0.5 days					
Havre	Hill County Courthouse	0.5 days					
Havre	MDT	0.5 days					
Havre	MSU-Northern	0.5 days				USYS	
Chinook	Blaine county Courthouse -T1	0.5 days					
Malta	Phillips County Courthouse - T1	0.5 days					
	Glasgow						
Glasgow	Valley County Courthouse - T1	0.5 days					
Wolf Point	Roosevelt County Courthouse - T1	0.5 days					
Wolf Point	MDT	0.5 days					
Scobey	Daniels County Courthouse - T1	0.5 days					
Plentywood	Sheridan County Courthouse - T1	0.5 days					
Sidney	Richland County Courthouse	0.5 days					
	Livingston						
Livingston	Park County Courthouse	0.5 days	12/18/2008				Bresnan Equipment and circuit are installed
	Bozeman						
Bozeman	Gallatin County Courthouse	0.5 days					
Bozeman	MDT	0.5 days	12/18/2008				Bresnan Equipment and circuit are installed
Bozeman	Law & Justice Ctr.	0.5 days					
Bozeman	MSU	1 day				U-SYS	
	Butte						

Network Expansion Project
Site Implementation Plan

							Bresnan Equipment and circuit are installed
Butte	Silverbow County Courthouse	0.5 days	12/8/2008				
Butte	Public Defenders Office	0.5 days					
Butte	MDT	0.5 days					
Butte	Montana Tech	0.5 days	12/12/2008			U-SYS	
Virginia City	Madison County Courthouse	1 day?	12/4/2008				
	Dillon						
Dillon	Beaverhead County Courthouse	0.5 days					
Dillon	UoM - Western	0.5 days				U-SYS	
	Anaconda						
Anaconda	Deer Lodge County Courthouse	1 day?	12/3/2008				Bresnan Equipment Installed
Warm Springs	Montana State Hospital - T1	0.5 days	12/4/2008				Bresnan Equipment and circuit are installed
	Deer Lodge						
Deer Lodge	Powell County Courthouse	0.5 days					Bresnan Equipment Installed
Deer Lodge	Montana State Prison -T1	0.5 days					
	Miles City						
Miles City	Pine Hill School - T1	0.5 days					
Miles City	Custer County Courthouse	0.5 days					
Miles City	MDT -T1	0.5 days					
Terry	Prairie County Courthouse	0.5 days					
Hysham	Treasure County Courthouse -T1	0.5 days					
Forsyth	Rosebud County Courthouse	1 day					
	Glendive						
Glendive	Dawson Correctional Ctr.	0.5 days					
Glendive	Dawson County Courthouse	0.5 days					
Glendive	MDT	0.5 days					
Wibaux	Wibaux County Courthouse	1 day?					
Baker	Fallon County Courthouse	1 day?					
Ekalaka	Carter County Courthouse	1 day?					
Broadus	Powder River County Courthouse	1 day?					
	Missoula						
Missoula	Missoula County Courthouse	1 day	12/2/2008				Bresnan Equipment Installed

Network Expansion Project
Site Implementation Plan

Missoula	MDT	1 day	12/2/2008				Bresnan Equipment and circuit are installed
Missoula	Probation and Parole Office	1 day	12/1/2008				Bresnan Equipment Installed
Missoula	Univ of Montana	1 day				U-SYS	
Thompson Falls	Sanders County Courthouse	1 day					
Superior	Mineral County Courthouse	1 day					
Phillipsburg	Granite County Courthouse	1 day					
	Hamilton						
Hamilton	Ravalli County Courthouse	0.5 days	12/3/2008				Bresnan Equipment Installed
	Polson						
Polson	Lake County Courthouse	1 day	12/8/2008				Bresnan Equipment Installed
	Kalispell						
Kalispell	Flathead County Courthouse	0.5 days	12/9/2008				Bresnan install, provision and test
Kalispell	MDT	0.5 days	12/8/2008				Bresnan install, provision and test
Kalispell	Probation and Parole Office	0.5 days	12/9/2008				Bresnan install, provision and test
	Lewistown						
Lewistown	Fergus County Courthouse	0.5 days					
Lewistown	MDT	0.5 days					
Stanford	Judith County Courthouse	1 day?					
Harlowtown	Wheatland County Courthouse	1 day?	12/5/2008				
Ryegate	Golden Valley County Courthouse	1 day?					
Roundup	Musselshell County Courthouse	1 day?					
Winnett	Petroleum County Courthouse	1 day					
Jordan	Garfield County Courthouse	1 day?					
Circle	McCone County Courthouse	1 day?					
	Billings						
Billings	MWP/Billings Justice Bldg	0.5 days	12/10/2008				
Billings	MDT District Office	0.5 days	12/10/2008				
Billings	MSU-Billings	0.5 days	12/9/2008			U-SYS	Bresnan Equipment installed

Network Expansion Project
Site Implementation Plan

Billings	MSUB - Touch of Sante Fe	0.5 days	12/9/2008			U-SYS	Bresnan Equipment installed
Billings	MSUB - College of Tech	0.5 days	12/5/2008			U-SYS	Bresnan Equipment installed
Billings	MSUB - Hart Albin	0.5 days	12/5/2008			U-SYS	Bresnan Equipment installed
Billings	MSUB - Masonic Lodge	0.5 days	12/5/2008			U-SYS	Bresnan Equipment installed
Hardin	Big Horn County Courthouse	1 day					
Columbus	Stillwater County Courthouse	1 day?	12/8/2008				Bresnan Equipment and circuit are installed
Red Lodge	Carbon County Courthouse	1 day?					
Big Timer	Sweet Grass County Courthouse	1 day?	12/8/2008				Bresnan Equipment and circuit are installed

Cutover